EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvement & RSP road by providing storm water drain, Road margin, Footpath & Cross Roads at B. Nagadi in Bagalkunte W.No 24
2	Amount of Work portion	20.00-
3	Estimate Cost	20.00
4	Name of Contractor	B. Mohan Kumar
5	Agreement No	317/13-14 Dt. 4/03/2014
6	No. and date under which work order is issued	317/13-4 Dt 4/03/2014
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub divisin office	-
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract.	-
12	Work carried out during 1st extension	95 %.
13	Work carried out during 2nd extension	-
14	Time now applied for	
15	Date of recommending time limt applied for	-
16	Wheather the original applicationof the contractor is enclosed	-
17	Balance or work remaining to be done	
18	Probable time required for completion of remaining worl	-
19	Cost of work charged establishment charged on the work after the expairy of original period	-
20	Wheather notice as per clause of contract has been issued	-
21	Remarks of the AEE and the dialy rate of penatly proposed	-
22	Remarks of the EE with the daily rate of penalty proposed	3600

AE

Executive Engineer
Dasarahalli Division
B.B.M.P

Asst. Executive Engineer

Chief Engineer
Dasarahalli Zone
B.B.M.P

Scanned by CamScanner

ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ — 09 —

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಪುಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ ~~ಶ್ರೀ ಕೃಷ್ಣ ಎಂಟರ್‌ಪ್ರೈಸಸ್~~ ಶ್ರೀ/ಮೋಹನ್ ಕುಮಾರ್. ರವರಿಗೆ ಸದರಿ ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 04.03.2014 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳು ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 28/5/2015 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 360 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

(39) 14/11/16

(40) ಕಿ.ಬ(ಗ್ರಾ) ~~ರವರಿಗೆ~~ 360 ದಿನಗಳ ವಿಳಂಬಕ್ಕೆ ದಂಡವಿಧಿಸುವ ಬಗ್ಗೆ ಕಛೇರಿ ಆದೇಶಕ್ಕೆ ಎರಡು ಪ್ರತಿ ಮಾಡಿಕೊಡಿ. 14/11/16

(41) ~~ಠಿಕಾಣಿಲ~~

ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನಿಯರ್ ರವರ ಕಛೇರಿಯ ಪತ್ರ ಸಂಖ್ಯೆ ಪಾಂಡ ವಿಭಾಗ/ಪ್ರಾ/ಕಾ/ಆ/ಸಂ/ಸಂಖ್ಯೆ 1/16-17 ದಿನಾಂಕ 14/11/16 ರಲ್ಲಿ ಕೋರಿರುವಂತೆ ದಂಡವಿಧಿಸಲು ಕೋರಿದೆ.

14/11/16

EXECUTIVE ENGINEER-15
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

(42)

ಪು.ತಿ.ನೋ

Scanned by CamScanner